

MARCH 19-29

---

Committed to SPECTRUM BUSINESS to provide internet, voice, TV

Committed to SOUND VIBRATIONS of Corpus to provide equipment and installation of new audio/ video system. Andrew Gonzales, team leader, designed and installed the new AV system at St Peters Episcopal Church in Rockport. He is currently installing the new sound system at the RHS Stadium. He will be assisting us with our donated organ.

A second storage unit was rented at COOL STORAGE to hold contents of the Wharf street site . Contents must be out of the Wharf building April 15th. Most contents will be removed April 2-13, leaving the chairs and several tables for the last service April 15.

The logistics of the move to be determined.

RICOH service has ordered new parts for the copier. It needs to be moved to the second climate controlled storage.

A meeting at the Church construction site was held 3-26-18. 3 council members, 2 members, and 2 owners of 4-G construction attended. The exterior and interior of the Church were reviewed by the group. The Council members requested ; information and specifications on the stucco facade, new metal roof, the condition of the side walls brick and the AC units.

The members also requested a Plan of Action Schedule and 'as built' drawings of the new steeple.

4-G Construction agreed to provide all information requested. 4-G assured the Membership they are doing the work required correctly and they are our 'Partners' in the project.

S. Frank commented that 4-G has complied with TWIA to date. And, TWIA did not pay for some of the construction requests from Members during the walk through.

LJS Engineering, Rockport, inspected the brick walls on Tuesday after the meeting. As of Wednesday 3-26-18, 4-G was awaiting their Report.

Details are being finished on the roof, the ceiling has been sprayed with insulation, most of the wood cabinetry removed and will be replaced, a reclamation company is scheduled to clean and treat the interior for mold, new walls have been started, metal studs and sheetrock is being delivered, planning is on- going for additions and changes to the interior.

4-G applied for a suplimental to TWIA for the refurbishment of pews including new foam, It was approved and paid for by TWIA.